

Project Update September 30, 2015

Potter Rd, South Fork Nooksack River Bridge #148 Replacement CRP 998027 PBB 342100

Project Status

The contractor has completed construction of the new bridge, and has fully demolished the old bridge and piers. Two-way traffic can now travel on the new bridge. Remaining work items include: rip rap revetment construction for flood scour protection, final paving, construction of stormwater facilities, channelization, and final planting/landscaping.

Permits Required

Please list permits required. BA, HPA, SEPA, Corps of Engineers, CLR/CAO, Shorelines, DNR

Funding Sources

Source	Original Funding	Amendments	Current Funding
Federal	\$7,700,000	-0-	\$7,700,000
BIA		-0-	
Local	<u>\$1,900,000</u>	<u>-0-</u>	<u>\$1,900,000</u>
Total	\$9,600,000	-0-	\$9,600,000

Project Budget Status

Description	Original Budget	Amendments	Current Budget	Life to Date 09/30/15	%	Remaining Balance
Revenue	\$9,600,000	-0-	\$9,600,000	\$5,566,867	57.99%	\$4,033,133
Expenditure	\$8,450,000	-0-	\$8,450,000	\$5,283,755	62.53%	\$3,166,245

I:\Budget\Project Budget Form\Project Update.doc