

## Project Update September 30, 2015

### Slater Road/Nooksack River Bridge No. 512 Painting CRP #913005 PBB 354100

#### Project Status

Painting operations are ongoing. Single lane road closures are still required before project completion. Traffic restrictions are in effect. No overload vehicles. Reduced speed limit.

#### Permits Required

Please list permits required. HPA, NEPA, County Shorelines

#### Funding Sources

Source	Original Funding	Amendments	Current Funding
Federal	\$1,700,000	-0-	\$1,700,000
State	-0-	-0-	-0-
Local	\$	-0-	\$
<b>Total</b>	<b>\$1,700,000</b>	<b>-0-</b>	<b>\$1,700,000</b>

#### Project Budget Status

Description	Original Budget	Amendments	Current Budget	Life to Date 09/30/15	%	Remaining Balance
Revenue	\$1,700,000	-0-	\$1,700,000	\$275	.02%	\$1,699,725
Expenditure	\$1,700,000	-0-	\$1,700,000	\$872,063	51,30%	\$827,937

I:\Budget\Project Budget Form\Project Update.doc