

9/25/19

Phase 1 Punch list scheduled for 9/30. To be re-evaluated after today's joint sealant pull test. EIFS and Masonry work is ongoing. EIFS repair is essentially complete. Monday, 9/30 is removal and re-flashing of all Kal-Wall panels and elevator tower windows. Roof 15 work on hold for Architectural Supplemental Instruction (ASI) / Change Order Proposal (COP). HKP (Architectural Consultant) to incorporate Wetherholt (Building Envelope Consultant) final comments on revised roof details in ASI and issue asap. Dawson (General Contractor) is waiting for removal of generator cables from the roof. AMC (Electrical Engineer Sub consultant) reviewing COP costs related to generator, ATS (Automatic Transfer Switch). WCFM (Whatcom County Facilities Management) staff is also reviewing. HKP will compile all comments and return to Dawson. Flashing removal upcoming on Roofs 19 and 4.