

10/30/19

East Elevation EIFS (Exterior Insulation Finish System) Phases 1 and 2 completing today. Back punch completion is pending masonry sealer and masonry as-built review comments. Roof 2 EIFS wrapping up today. Windows installation completing today at the JDC (Juvenile Detention Center – 6th Floor). Interior GWB (Gypsum Wall Board) repair, can be completed during normal hours pending notifications and availability of subcontractors. Back punch: Wetherholt (Building Envelope Specialist) is available Nov. 7th for the Phase 2 punch. Phase-2 punch is pending TPO (Thermoplastic Polyolefin – Single-ply Roofing) and sheet metal flashings approval. Roof 2 scaffolding removal at JDC, Monday. Phase 2 south EIFS repair complete. Phase 3 west on hold until mechanical and electrical COP's (Change Order Proposals) are resolved. Phase 4 EIFS repair wrapping up this week. Roof 9 parapet framing today. Roof 4 upper work: Parapet to remain as is, installing flashing as per RFI (Request for Information). Roof to wall direction needed by HKP (Architect). HKP to issue an ASI (Architectural Supplemental Instruction). Roof 19 upper work pending ASI giving construction sequencing direction. Roof 9 work is complete and will be part of the Phase 2 punch list walk.