

**PROJECT BUDGET NAME:** Shallow Shore Stormwater Improvements PBB 386100

**Reporting Quarter/Year:** 2021 Q4

**DEPARTMENT:** Public Works

**Project Description**

Project will modify the stormwater conveyance system on Shallow Shores Drive and relocate the existing outfall to the County's Bass Street Right-of-Way. The existing outfall is currently located approximately 280 feet southeast of the Bass Street at 262 Shallow Shores Drive. During large rain events, discharge from the existing road culvert floods and saturates downstream properties. This project will address the complaints from property owners by relocating the outfall to discharge directly to Lake Samish.

**Permits Required**


HPA, SEPA, LDP, Corps of Engineers

**Project Status**

The County has selected Wilson Engineering to perform the design. A 90% design has been received in 4th Quarter of this year. The permitting process is complete and the project is proceeding as scheduled with a construction date anticipated Summer of 2022. Work is proceeding towards the 100% plan set.

This project is anticipated to be entirely funded using REET II funds.

**Estimated Completion Date (mo./yr.) and % Weight of Each Phase ; Total % Complete Overall Project**



**Total 10 % Complete Overall Project**

**Funding Sources**

Source	Original Funding	Amendments	Current Funding
Federal	\$ 0	\$ 0	\$ 0
State	\$ 0	\$ 0	\$ 0
Local	\$ 365,000	\$ 0	\$ 365,000
<b>Total</b>	<b>\$ 365,000</b>	<b>\$ 0</b>	<b>\$ 365,000</b>

**Project Budget Status**

Description	Original Budget	Amendments	Current Budget	Life to Date 12/31/2021	%	Remaining Balance
Revenue	\$ 100,000	\$ 0	\$ 100,000	\$ 100,000	100.0%	\$ 0
Expenditure	\$ 100,000	\$ 0	\$ 100,000	\$ 61,495	61.5%	\$ 38,505

\*Estimated percent complete represents the approximate proportion of time toward project completion beginning with creation of project budget.